



## **WEEKLY INSPECTOR'S FORECAST**

---

May 7, 2018

<b>FOR WEEK ENDING:</b>	May 12, 2018
<b>PROJECT NAME:</b>	Chicago St. Phase 3
<b>CONTRACT NUMBER:</b>	R-34740
<b>PROJECT LOCATION:</b>	Hammond, Indiana
<b>OWNER:</b>	INDOT
<b>CONTRACTOR:</b>	Rieth-Riley Construction Co., Inc.
<b>DESIGN ENGINEER:</b>	American Structurepoint
<b>PROJECT SUPERVISOR:</b>	Kevin Walsh - American Structurepoint
<b>LETTING DATE:</b>	April 5, 2017
<b>NOTICE TO PROCEED:</b>	May 5, 2017
<b>SUBSTANTIAL COMPLETION:</b>	N/A
<b>FINAL COMPLETION:</b>	August 10, 2018
<b>PERCENT OF PROJECT COMPLETE:</b>	63%

---

- **Recent Activity (Apr 30 – May 5)**

- Gatlin started service line connections to 8" water main from Cedar to Oak Ave
- Gatlin adjusted castings to grade from Columbia to White Oak, and Cedar to Calumet
- Rieth Riley placed subgrade treatment type IV between Cedar and Calumet
- Rieth Riley fine graded between Columbia and White Oak in preparation for subgrade treatment IB.

- **Anticipated Activities for the Upcoming Week (May 7 – May 12)**

- Gatlin continuing service line connections from Oak Ave to Columbia Ave
- Base layer paved between Cedar and Calumet May 7
- Rock Solid will be doing subgrade treatment type IB from Columbia to White Oak May 7 to May 9
- Curb and Gutter will be poured from Cedar to Calumet
- Service lines to the schools will be connected after school hours (3:30 PM) on Thursday, May 10.

- **Of Note**

- Next progress meeting will be held Tuesday, May 15, 2018 at 2:00 PM
- All work (except surface) between Cedar and Calumet is on schedule for completion by 5/21/2018
- ATT Line at Irving Park Drive interfering with subgrade; needs to be buried deeper. ATT was contacted May 8.

- **Personnel**

- Staffing includes one Project Supervisor, two Inspectors