



WEEKLY INSPECTION REPORT

July 12, 2021

FOR WEEK ENDING:	July 16, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	74.0%

Recent Progress (July 2-9)

- Milestone finished Phase 2 Base and Intermediate Asphalt
- Milestone finished Phase 2 Sidewalk, Multiuse Path and Curb Ramps
- Grimmer began Removing Pavement from State Line heading East.
- Hawk works to finish lighting and crossing work

Anticipated Activities for the upcoming week (July 12 – July 16)

- Grimmer places topsoil ahead of seeding and sod placement.
- Grimmer will continue pavement remove

Of Note:

- Progress Meeting #35 was held on June 30, 2021
- Progress Meeting #36 will be held on July 14, 2021
 - Progress Meeting #36 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #9 for R-38192.



Figure 1: Sheffield/Hudson Looking South



Figure 2: Hanover/Gostlin Looking East