



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

April 19, 2021

<b>FOR WEEK ENDING:</b>	April 23, 2021
<b>PROJECT NAME:</b>	Gostlin & Sheffield Roadway Reconstruction
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Grimmer Construction, Inc.
<b>CONTRACT NUMBER:</b>	R-38191
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	October 8, 2021
<b>PERCENT OF PROJECT COMPLETE</b>	<b>53.3%</b>

---

### Recent Progress (April 12 - 16)

- Grimmer Started Graded Gostlin St for Chemical Modification Subgrade Treatment
- Grimmer Finished Watermain Connections at Chicago St
- Grimmer Started Installed New Sanitary Sewer Along Sheffield

### Anticipated Activities for the upcoming week (April 19 - 23)

- Grimmer Will Continue Installing Sanitary Sewer on Sheffield
- Grimmer Finish Grading Gostlin
- Grimmer Will Prep for Chemical Modification

### Of Note:

- Progress Meeting #29 was held on April 7, 2021
- Progress Meeting #30 will be held on April 21, 2021
  - Progress Meeting #30 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #3 for R-38192.



*Figure 1: Dewatering Pump on Sheffield*



*Figure 2: New Structure over Existing Brick Sewer*