



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

June 28, 2021

<b>FOR WEEK ENDING:</b>	July 2, 2021
<b>PROJECT NAME:</b>	Chicago Street Widening & Reconstruction - Part 2
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Milestone Contractors
<b>CONTRACT NUMBER:</b>	R-38192
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	September 18, 2022
<b>PERCENT OF PROJECT COMPLETE</b>	<b>15.0%</b>

---

### Recent Progress (June 21-25)

- Grimmer Installed Storm Sewer from Hohman heading East
- Grimmer Installed Watermain from Sheffield to Hohman

### Anticipated Activities for the upcoming week (June 28-July 2)

- Grimmer will continue storm sewer work heading East
- Milestone dug out west of Hohman

### Of Note:

- Progress Meeting #7 was held on June 16, 2021
- Progress Meeting #8 will be held on June 30, 2021
  - Progress Meeting #8 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #35 for R-38191.



*Figure 1: Grimmer works at Cameron*



*Figure 2: Grimmer compacts west of Hohman*