



WEEKLY INSPECTION REPORT

May 17, 2021

FOR WEEK ENDING:	May 21, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	8.0%

Recent Progress (May 10 - 14)

- Western Utility Located and Relocated CenturyLink Fiber at Hohman and Chicago
- Michels continued relocating NIPSCO Gas
- JM Wrecking Finished Foundation Removal

Anticipated Activities for the upcoming week (May 17-21)

- Grimmer will begin Storm Sewer Installation at Hohman

Of Note:

- Progress Meeting #4 was held on May 5, 2021
- Progress Meeting #5 will be held on May 19, 2021
 - Progress Meeting #5 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #32 for R-38191.



Figure 1: CenturyLink Creates Space for Grimmer to Install M-Type Manhole