



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

June 1, 2021

<b>FOR WEEK ENDING:</b>	June 4, 2021
<b>PROJECT NAME:</b>	Gostlin & Sheffield Roadway Reconstruction
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Grimmer Construction, Inc.
<b>CONTRACT NUMBER:</b>	R-38191
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	October 8, 2021
<b>PERCENT OF PROJECT COMPLETE</b>	<b>70.0%</b>

---

### Recent Progress (May 24-28)

- Rock Solid Chemically Modified from Walbash to NICTD Tracks
- CSX and NICTD Continued crossing work

### Anticipated Activities for the upcoming week (June 1-4)

- Rock Solid will Chemically Modify from NICTD to Southern Limits of Sheffield
- Milestone will pave Base Asphalt

### Of Note:

- Progress Meeting #32 was held on May 19, 2021
- Progress Meeting #33 will be held on June 2, 2021
  - Progress Meeting #33 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #6 for R-38192.



*Figure 1: Rock Solid Chemically Modifies Subgrade*



*Figure 2: Hawk Tests Street Lights on Gostlin*