



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

May 3, 2021

<b>FOR WEEK ENDING:</b>	May 7, 2021
<b>PROJECT NAME:</b>	Gostlin & Sheffield Roadway Reconstruction
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Grimmer Construction, Inc.
<b>CONTRACT NUMBER:</b>	R-38191
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	October 8, 2021
<b>PERCENT OF PROJECT COMPLETE</b>	<b>58.3%</b>

---

### Recent Progress (April 26 - 30)

- Grimmer Finished Sanitary Sewer along Sheffield
- Milestone asphalt paving was cancelled due to rain
- Grimmer Stoned Dearborn

### Anticipated Activities for the upcoming week (May 3 - 7)

- Grimmer will finish Sanitary Sewer Laterals
- Milestone will Pave Base Asphalt
- Milestone will Begin Concrete Work

### Of Note:

- Progress Meeting #30 was held on April 21, 2021
- Progress Meeting #31 will be held on May 5, 2021
  - Progress Meeting #31 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #4 for R-38192.



*Figure 1: Gostlin St looking West from Dearborn*