



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

July 12, 2021

FOR WEEK ENDING:	July 16, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	16.0%

Recent Progress (July 5-9)

- Grimmer Installed Storm Sewer along Chicago
- Grimmer Installed Catch Basins and Watermain

Anticipated Activities for the upcoming week (July 12-16)

- Grimmer will continue storm sewer work

Of Note:

- Progress Meeting #8 was held on June 30, 2021
- Progress Meeting #9 will be held on July 14, 2021
 - Progress Meeting #9 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #36 for R-38191.



Figure 1: Grimmer works at Cameron