



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

April 19, 2021

<b>FOR WEEK ENDING:</b>	April 23, 2021
<b>PROJECT NAME:</b>	Chicago Street Widening & Reconstruction - Part 2
<b>PROJECT LOCATION:</b>	Hammond, IN
<b>OWNER:</b>	City of Hammond
<b>CONTRACTOR:</b>	Milestone Contractors
<b>CONTRACT NUMBER:</b>	R-38192
<b>FIELD MANAGER:</b>	John Tucker
<b>PROJECT ENGINEER:</b>	Jeff Brent
<b>FINAL COMPLETION:</b>	September 18, 2022
<b>PERCENT OF PROJECT COMPLETE</b>	<b>0.0%</b>

---

### Recent Progress (April 12 - 16)

- No Work

### Anticipated Activities for the upcoming week (April 19 - 23)

- NIPSCO Will Relocate Poles to Make Way For Temp Pavement
- AT&T Will Relocate Their Utilities
- TMC Will Set up Maintenance of Traffic for Phase 1
- Milestone Prepping for Temp Pavement
- Hawk Will Remove Signals

### Of Note:

- Progress Meeting #2 was held on April 7, 2021
  - Progress Meeting #3 will be held on April 21, 2021
    - Progress Meeting #3 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #30 for R-38191.
-



*Figure 1: Hawk Removes Signal at Hohman Ave*



*Figure 2: NIPSCO Begins Relocation*