



WEEKLY INSPECTION REPORT

June 14, 2021

| | |
|------------------------------------|--|
| FOR WEEK ENDING: | June 18, 2021 |
| PROJECT NAME: | Gostlin & Sheffield Roadway Reconstruction |
| PROJECT LOCATION: | Hammond, IN |
| OWNER: | City of Hammond |
| CONTRACTOR: | Grimmer Construction, Inc. |
| CONTRACT NUMBER: | R-38191 |
| FIELD MANAGER: | John Tucker |
| PROJECT ENGINEER: | Jeff Brent |
| FINAL COMPLETION: | October 8, 2021 |
| PERCENT OF PROJECT COMPLETE | 73.5% |

Recent Progress (June 7-11)

- Hawk installed light poles from Wabash to NICTD
- Milestone paved base HMA from NICTD to Southern Limits
- Milestone placed Curb and Gutter from NICTD to Southern Limits

Anticipated Activities for the upcoming week (June 7-11)

- Milestone will pour concrete center curbs
- Milestone will pour sidewalk from Wabash to Southern Limits
- Hawk Will Install Lightpoles

Of Note:

- Progress Meeting #33 was held on June 2, 2021
- Progress Meeting #34 will be held on June 16, 2021
 - Progress Meeting #34 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #7 for R-38192.



Figure 1: Sheffield/CXS Crossing looking North



Figure 2: Milestone slip forms curb and gutter