



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTOR'S FORECAST

July 13, 2020

FOR WEEK ENDING:	July 17, 2020
PROJECT NAME:	R-38191 Chicago Street Reconstruction Phase 1
PROJECT LOCATION:	Hammond, Indiana
OWNER:	Lake County
CONTRACTOR:	Grimmer Construction
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
PROJECT COMPLETION:	12%
LETTING DATE:	December 11, 2019
NOTICE TO PROCEED:	February 13, 2020
INTERMEDIATE COMPLETION:	August 27, 2021
COMPLETION DATE:	October 8, 2021

➤ **Recent Progress (July 6 to July 10)**

- Grimmer removed conflicting gas lines while installing storm pipe along Gostlin
- Structures 186 and 192 were placed
- Dewatering was moved to accommodate for the future storm pipe installation

➤ **Anticipated Activities for Upcoming Week (July 13 to July 17)**

- Grimmer will continue storm installing storm pipe along Gostlin – East of Gostlin/Hohman intersection to structure 200
- After storm pipe is installed, the sanitary will be put in along the same section of Gostlin

➤ **Of Note**

- Progress Meeting #9 was held on Wednesday, July 1, 2020 at 10:00 am.
- Progress Meeting #10 will be held on Wednesday July 15, 2020 at 10:00 am.

➤ **Personnel**

- Structurepoint staffing includes one full time Project Engineer, one full time Inspector, and one full time Intern.



Storm installation with manhole