



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

May 17, 2021

FOR WEEK ENDING:	May 21, 2021
PROJECT NAME:	Gostlin & Sheffield Roadway Reconstruction
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Grimmer Construction, Inc.
CONTRACT NUMBER:	R-38191
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	October 8, 2021
PERCENT OF PROJECT COMPLETE	62.0%

Recent Progress (May 10 -14)

- Milestone Poured Driveways
- Milestone Poured Sidewalk and Curb Ramps
- Hawk Installed Light Poles
- Grimmer Continued Storm Sewer Work on Sheffield

Anticipated Activities for the upcoming week (May 17 - 21)

- Milestone Will Pave Second Lift of Base and Intermediate Asphalt
- Slussers Will Place Seed and Sod

Of Note:

- Progress Meeting #31 was held on May 5, 2021
- Progress Meeting #32 will be held on May 19, 2021
 - Progress Meeting #32 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #5 for R-38192.



Figure 1: Hawk Erects Mast Arm at Dearborn



Figure 2: New Sidewalk on Gostlin