



AMERICAN  
**STRUCTUREPOINT**  
INC.

## WEEKLY INSPECTION REPORT

---

June 7, 2021

|                                    |  |
|------------------------------------|--|
| <b>FOR WEEK ENDING:</b>            | June 11, 2021                              |
| <b>PROJECT NAME:</b>               | Gostlin & Sheffield Roadway Reconstruction |
| <b>PROJECT LOCATION:</b>           | Hammond, IN                                |
| <b>OWNER:</b>                      | City of Hammond                            |
| <b>CONTRACTOR:</b>                 | Grimmer Construction, Inc.                 |
| <b>CONTRACT NUMBER:</b>            | R-38191                                    |
| <b>FIELD MANAGER:</b>              | John Tucker                                |
| <b>PROJECT ENGINEER:</b>           | Jeff Brent                                 |
| <b>FINAL COMPLETION:</b>           | October 8, 2021                            |
| <b>PERCENT OF PROJECT COMPLETE</b> | <b>73.5%</b>                               |

---

### Recent Progress (June 1-4)

- Rock Solid from NICTD to Southern Project Limits on Sheffield
- Milestone Paved Base Asphalt from Wabash to NICTD
- Milestone Placed Curb and Gutter from Wabash to NICTD

### Anticipated Activities for the upcoming week (June 7-11)

- Milestone Will Pave From NICTD to Southern Project Limits
- Milestone Will Place Curb and Gutter
- Hawk Will Install Lightpoles

### Of Note:

- Progress Meeting #33 was held on June 2, 2021
- Progress Meeting #34 will be held on June 16, 2021
  - Progress Meeting #34 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #7 for R-38192.



*Figure 1: Milestone paves Base*



*Figure 2: Curb and Gutter Looking East on Gostlin*