



WEEKLY INSPECTION REPORT

May 10, 2021

FOR WEEK ENDING:	May 14, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	7.7%

Recent Progress (May 3 -7)

- JM Wrecking began Building Demolition on Ace Hardware
- Milestone began Milling out Existing Roadway
- Milestone began Concrete Pavement Removal

Anticipated Activities for the upcoming week (May 10-14)

- JM Wrecking will begin removing building foundation
- Milestone will continue pavement removal
- Milestone will finish dig out

Of Note:

- Progress Meeting #4 was held on May 5, 2021
 - Progress Meeting #5 will be held on May 19, 2021
 - Progress Meeting #5 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #32 for R-38191.
-



Figure 1: JM Wrecking Demoing Ace Hardware



Figure 2: Milestone Mills out HMA Pavement