



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

June 21, 2021

FOR WEEK ENDING:	June 25, 2021
PROJECT NAME:	Chicago Street Widening & Reconstruction - Part 2
PROJECT LOCATION:	Hammond, IN
OWNER:	City of Hammond
CONTRACTOR:	Milestone Contractors
CONTRACT NUMBER:	R-38192
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
FINAL COMPLETION:	September 18, 2022
PERCENT OF PROJECT COMPLETE	13.9%

Recent Progress (June 14-18)

- Grimmer Installed Storm Sewer from Hohman heading East

Anticipated Activities for the upcoming week (June 14-18)

- Milestone milled west of Hohman
- Milestone dug out west of Hohman

Of Note:

- Progress Meeting #7 was held on June 16, 2021
 - Progress Meeting #8 will be held on June 30, 2021
 - Progress Meeting #7 will be a joint progress meeting to discuss both Chicago Street Construction Projects. It will be Progress Meeting #35 for R-38191.
-



Figure 1: Grimmer Installs Manhole