AMERICAN STRUCTUREPOINT INC.

WEEKLY INSPECTOR'S FORECAST

August 10, 2020

FOR WEEK ENDING:	August 7, 2020
PROJECT NAME:	R-38191 Chicago Street Reconstruction Phase 1
PROJECT LOCATION:	Hammond, Indiana
OWNER:	Lake County
CONTRACTOR:	Grimmer Construction
FIELD MANAGER:	John Tucker
PROJECT ENGINEER:	Jeff Brent
PROJECT COMPLETION:	**1**4%
LETTING DATE:	December 11, 2019
NOTICE TO PROCEED:	February 13, 2020
INTERMEDIATE COMPLETION:	August 27, 2021
COMPLETION DATE:	October 8, 2021

- **Recent Progress (August 3 to August 7)**
  - Grimmer installed 36" DI pipe under the 54" water main while Nies and Hammond water were on site to oversee the progression. The undermined area was filled with flow fill and the bridge was dismantled the next day.
  - Grimmer replaced he sanitary/storm that was broken in the process of installing the 36" DI under the water main.
  - Inlets and catch basins were also installed by Grimmer during this time period.
  - We were informed that NIPSCO will be on site Monday, August 10 to locate and replace their gas main along Gostlin St.

- **Anticipated Activities for Upcoming Week (August 10 to August 14)**.
  - NIPSCO will be out to install the new gas main.
  - Grimmer will install more inlets and catch basins. Additionally, they will continue the 24" water main going south along Sheffield Ave.

- **Of Note**
  - Progress Meeting #11 was held on Wednesday, July 29, 2020 at 10:00 am.
  - Progress Meeting #12 will be held on Wednesday August 12, 2020 at 10:00 am.

- **Personnel**
  - Structurepoint staffing includes one full time Project Engineer, one full time Inspector, and one full time Intern.

36” DI pipe installed under 54” water main(before flow fill)

Inlets and catch basins being installed with connecting RCP